COMPLETION REPORT

1. Name of Work : ASPHALTING KIRLOSKAR LAYOUT MAIN ROAD BAGALAGUNTE IN WARD NO. 14

2. Sanctioned Estimate No. & Dt : CE/OZ/TS/59/2016-17 (20-10-16)

3. Head of Account which is Chargeable : P-2415

4. Work Order No. & Dt : EE/DD/OZ/WO/90/2016-17 /06-12-16)

5. Name of Contractor : THE TECHNICAL MANAGER, KRIDL

6a. Time stipulated for completion of work : 120 days.

b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 5641

8. Check measurement of the Asst. : M.B. No. ~~5640 85~~ 5641 Page No. 5640 ~~85~~ to 564092

Asst. Exe. Eng. / Exe. Eng :

Page No. 5640 ~~85~~ to 564092

9. Name of the Office / Official incharge of the work :

10. a) Asst. Engineer : Manjunatha

b) Asst. Exe. Engineer : Rangaswamy.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
49.90	48,69,072=00 4868991-00	—	120928 121009-00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. ( )